

**NEW
CAMDEN COUNTY
HIGH SCHOOL**

**MONTHLY
PROGRESS REPORT
FEBRUARY 2024**



KAHN M. B. Kahn
Construction Co., Inc.

2815 Coliseum Centre Dr/ Charlotte, NC 28217
Phone 704-841-7299

M. B. Kahn has prepared this Monthly Project Status Report to provide the Camden County Board of Education and Board of Commissioners an update regarding the New Camden County High School project. This report is intended to show the progress made on the project to date and prepare you for the “next steps” as we continue moving forward.

PROJECT STAKEHOLDERS:



Camden County Board of Commissioners
Tiffney White, *Chair*
Ross Munro, *Vice Chair*
Sissy Aydlett, *Commissioner*
Randy Krainiak, *Commissioner*
Troy Leary, *Commissioner*

Camden County Manager
Erin Burke, *County Manager*



Camden County Board of Education
Dr. Jason Banks, *Chair*
Chris Purcell, *Vice Chair*
Kevin Heath, *Board Member*
Magen O’Neal, *Board Member*
Christian Overton, *Board Member*

Camden County Schools Superintendent
Dr. Michael Bracy, *Superintendent*

PROJECT STATUS SUMMARY:

During the month of January, the Design-Build team, M. B. Kahn and Moseley Architects continued the design development phase of the project. Moseley Architects delivered the completed design development drawings to M. B. Kahn on January 12th. The Input received during the programming meetings held previously were incorporated into the design. Follow-up meetings will be scheduled but are still TBD.

The USDA Loan has had the PAR resubmitted and the Environmental Assessment Report completed. The Environmental Assessment Report has been submitted to the USDA for review and public comment.

A Steering Committee meeting was held on January 11th, 2024.

The next Steering Committee meeting is scheduled for Wednesday February 7th, at 3:30pm (virtual).

Over the next month, the team will continue with the design development phase estimate.

MOSELEYARCHITECTS

PROJECT MILESTONES:

Programming and Planning	100%
<ul style="list-style-type: none"> • Please refer to the project website for the project history and timeline 	
Design Phase	40%
<ul style="list-style-type: none"> • Conceptual / Schematic Design 100% • Design Development 85% <ul style="list-style-type: none"> ○ Progress Estimate – anticipated in February 2024 • Construction Documents 0% <ul style="list-style-type: none"> ○ 90% Estimate – anticipated in March 2024 	
Procurement	0%
Construction Phase	0%

PROJECT FINANCIAL STATUS:

<i>Funding Source:</i>	<i>NC NBPSCF Grant</i>	<i>USDA Loan</i>	Total Project
<i>Budget:</i>	\$50,000,000	\$30,000,000	\$80,000,000
<i>Billed to Date:</i>	\$4,131,657	\$0.00	\$4,661,565
<i>Remaining Budget:</i>	\$45,868,343	\$30,000,000	\$75,338,435

NEXT STEPS:

- Continue the design development phase (follow-up programming meeting TBD)
- M.B. Kahn to create design development estimate.
- Steering committee meeting on Wednesday February 7th, at 3:30pm (virtual).
- Continue developing procurement documents and information

PROJECT PHOTOS:

See the Project Website: <https://www.cchs-project.com/>

ATTACHMENTS:

1. Management Schedule